

Schulhaus Eselriet, Schulraumerweiterung/Singsaal/Mittagstisch - Kreditabrechnung

Kredit:	Projektierung
Projekt-Nr.:	4230.5040.023
Anlage-Nr.:	11226
Gesch.-Nr.:	2022-0691
Gesch-Nr. STAPA:	2022-173
Beschluss-Nr.:	2022-8

Baubabrechnung

Kredit					
Datum	Kreditgenehmigung vom 08.12.2022		Total Fr.		
08.12.2022	BKP 10 - Vorbereitungsarbeiten	a	47'721.00	70'000.00	-22'279.00 68%
08.12.2022	BKP 29 - Architekt	b	592'144.10	500'000.00	92'144.10 118%
08.12.2022	BKP 29 - Bauingenieur	c	116'441.15	210'000.00	-93'558.85 55%
08.12.2022	BKP 29 - Elektroingenieur	d	58'024.00	50'000.00	8'024.00 116%
08.12.2022	BKP 29 - HLK-S-Ingenieur	e	73'673.75	120'000.00	-46'326.25 61%
08.12.2022	BKP 29 - Bauphysik	f	29'399.70	20'000.00	9'399.70 147%
08.12.2022	BKP 29 - Landschaftsarchitekt	g	116'524.55	90'000.00	26'524.55 129%
08.12.2022	BKP 51 - Baunebenkosten	h	62'595.85	80'000.00	-17'404.15 78%
08.12.2022	BKP 56 - Eigenleistung / Bauherrenbegleitung	i	46'008.80	60'000.00	-13'991.20 77%
08.12.2022	BKP 60 - Unvorhergesehenes / Rundung	j	135'583.85	100'000.00	35'583.85 136%
Total Kredit			1'278'116.75	1'300'000.00	-21'883.25 98%

Kosten

Datum	Unternehmer/Arbeit	Betrag Fr.	MwSt.	Total inkl. MwSt.	Bemerkungen
Bauarbeiten					
03.03.2023	113019/2329/GOSSWEILER INGEN	a	215.40	215.40	
10.03.2023	113162/16439/CARL MEIER SOH 1	a	1'241.90	1'241.90	
13.03.2023	113286/695/ECOSENS AG	a	7'641.25	7'641.25	
25.03.2023	114352/19909/TIMBATEC HOLZBAU	c	9'369.90	9'369.90	
25.03.2023	114353/19909/TIMBATEC HOLZBAU	c	2'498.65	2'498.65	
25.03.2023	114354/19909/TIMBATEC HOLZBAU	c	5'708.10	5'708.10	
31.03.2023	114057/19897/JUNGENERGIE AG	e	5'385.00	5'385.00	
04.04.2023	114442/15029/PLANIKUM AG	g	7'262.65	7'262.65	
06.04.2023	114663/19926/RAUMANZUG GMBH	f	4'341.40	4'341.40	
19.04.2023	114931/2329/GOSSWEILER INGEN	a	6'354.30	6'354.30	
30.06.2023	118856/19909/TIMBATEC HOLZBAU	c	6'209.25	6'209.25	
30.06.2023	118857/19909/TIMBATEC HOLZBAU	c	4'394.15	4'394.15	
30.06.2023	118858/19909/TIMBATEC HOLZBAU	c	3'863.30	3'863.30	
04.07.2023	118561/19926/RAUMANZUG GMBH	f	1'729.70	1'729.70	
06.07.2023	118904/20211/HKG ENGINEERING	d	13'440.95	13'440.95	
19.07.2023	119512/15029/PLANIKUM AG	g	29'050.65	29'050.65	
26.07.2023	119816/19897/JUNGENERGIE AG	e	3'446.40	3'446.40	
26.07.2023	119817/19897/JUNGENERGIE AG	e	1'906.30	1'906.30	
04.08.2023	120189/16449/ZENNA AG	i	3'675.25	3'675.25	
08.08.2023	120325/19023/JONAS WUEEST ARC	b	116'721.40	116'721.40	
16.08.2023	124800/20553/ROKATECH AG	a	9'529.25	9'529.25	
30.08.2023	121319/19926/RAUMANZUG GMBH	f	1'251.45	1'251.45	
16.11.2023	Stadt Illnau-Effretikon, Abt. Hochbau	h	20'000.00	20'000.00	
30.11.2023	126624/762/METZGEREI BUFFON	h	184.80	184.80	
01.12.2023	126689/19023/JONAS WUEEST ARC	b	95'771.45	95'771.45	
05.12.2023	128230/20283/BKZ GESCHAFTSST	h	1'043.35	1'043.35	
07.12.2023	127084/19926/RAUMANZUG GMBH	f	1'499.70	1'499.70	
13.12.2023	127651/16449/ZENNA AG	i	565.40	565.40	
18.12.2023	128188/20211/HKG ENGINEERING	d	16'801.20	16'801.20	
18.12.2023	128452/20759/TEATECH BUEHNEN	i	4'308.00	4'308.00	
20.12.2023	128222/15029/PLANIKUM AG	g	3'198.70	3'198.70	
20.12.2023	Umbuchung Lohn	i	720.00	720.00	
20.12.2023	Umbuchung Lohn	i	740.00	740.00	
20.12.2023	Umbuchung Lohn	i	240.00	240.00	
20.12.2023	Umbuchung Lohn	i	960.00	960.00	
21.12.2023	128760/15029/PLANIKUM AG	g	1'089.40	1'089.40	
22.12.2023	128761/19926/RAUMANZUG GMBH	f	416.80	416.80	
22.12.2023	128765/19909/TIMBATEC HOLZBAU	c	14'001.00	14'001.00	
31.12.2023	129631/15029/PLANIKUM AG	g	127.95	127.95	
01.01.2024	132290/19909/TIMBATEC HOLZBAU	c	8'616.00	8'616.00	
01.01.2024	132291/19909/TIMBATEC HOLZBAU	c	3'532.55	3'532.55	
01.01.2024	146761/17178/JAECKLI GEOLOGIE	a	12'421.85	12'421.85	
15.01.2024	130132/20832/HKG CONSULTING A	d	6'288.10	6'288.10	
25.01.2024	131060/19909/TIMBATEC HOLZBAU	c	14'053.00	14'053.00	
25.01.2024	131061/19909/TIMBATEC HOLZBAU	c	8'648.00	8'648.00	
25.01.2024	131062/19909/TIMBATEC HOLZBAU	c	605.35	605.35	
25.02.2024	132288/19023/JONAS WUEEST ARC	b	140'664.30	140'664.30	
25.02.2024	132292/19909/TIMBATEC HOLZBAU	c	18'804.80	18'804.80	
25.02.2024	132293/19909/TIMBATEC HOLZBAU	c	9'122.95	9'122.95	
25.02.2024	132294/19909/TIMBATEC HOLZBAU	c	3'632.15	3'632.15	
05.03.2024	132546/20211/HKG ENGINEERING	d	11'242.40	11'242.40	
07.03.2024	133056/20071/PZM ZUERICH AG	e	21'190.80	21'190.80	
11.03.2024	133253/20832/HKG CONSULTING A	d	10'251.35	10'251.35	
12.03.2024	133055/19926/RAUMANZUG GMBH	f	5'141.80	5'141.80	
20.03.2024	133467/15029/PLANIKUM AG	g	3'925.15	3'925.15	
27.03.2024	133807/16449/ZENNA AG	i	2'675.50	2'675.50	
09.04.2024	134460/19926/RAUMANZUG GMBH	f	1'711.20	1'711.20	
10.04.2024	134644/15029/PLANIKUM AG	g	51'802.10	51'802.10	
10.04.2024	134647/19897/JUNGENERGIE AG	e	20'539.00	20'539.00	
10.04.2024	134648/19897/JUNGENERGIE AG	e	10'602.45	10'602.45	
10.04.2024	134649/19897/JUNGENERGIE AG	e	1'487.50	1'487.50	
15.04.2024	Umbuchung Lohn	i	330.00	330.00	
22.04.2024	136365/19023/JONAS WUEEST ARC	b	191'185.85	191'185.85	
30.04.2024	135554/20071/PZM ZUERICH AG	e	3'583.60	3'583.60	
14.05.2024	136403/19926/RAUMANZUG GMBH	f	2'742.50	2'742.50	
04.06.2024	137403/21027/DANIEL SCHUERER	i	7'029.20	7'029.20	
09.07.2024	139506/21027/DANIEL SCHUERER	i	7'517.00	7'517.00	
18.07.2024	141300/19926/RAUMANZUG GMBH	f	1'046.95	1'046.95	
03.09.2024	143723/19926/RAUMANZUG GMBH	f	2'644.65	2'644.65	
30.09.2024	145094/19897/JUNGENERGIE AG	e	3'677.30	3'677.30	
03.10.2024	146264/14235/NOTARIAT UND G 1	h	35.00	35.00	
08.10.2024	146263/2329/GOSSWEILER INGEN	a	324.30	324.30	
22.10.2024	146440/21027/DANIEL SCHUERER	j	22'783.45	22'783.45	
13.11.2024	147786/19926/RAUMANZUG GMBH	f	1'060.45	1'060.45	
03.12.2024	149085/15029/PLANIKUM AG	g	2'900.85	2'900.85	
03.12.2024	149086/15029/PLANIKUM AG	g	7'681.30	7'681.30	
03.12.2024	149140/19023/JONAS WUEEST ARC	b	36'376.95	36'376.95	

20.12.2024	151211/19926/RAUMANZUG GMBH	f	2'017.70		2'017.70		
23.12.2024	151212/21027/DANIEL SCHUERER	j	42'876.50		42'876.50		
31.12.2024	Umbuchung Lohn	i	298.00		298.00		
31.12.2024	Umbuchung Lohn	i	190.00		190.00		
31.12.2024	Umbuchung Lohn	i	1'082.70		1'082.70		
14.01.2025	152013/3611/BASLER & HOFMANN	a	9'729.00		9'729.00		
17.01.2025	152577/21858/KANTON ZUERIC 56	h	7'783.20		7'783.20		
27.01.2025	153549/6712/HUNZIKER BAUPROF	h	1'070.20		1'070.20		
19.02.2025	156754/58/KANTON ZUERIC 52	h	1'476.30		1'476.30		
24.02.2025	154308/13560/SCHWEIZERISC 1 8	h	30.00		30.00		
04.03.2025	156886/18100/STADT ILLNAU-E 1	h	1'416.00		1'416.00		
04.04.2025	156883/18098/STADT ILLNAU-E 6	h	5'000.00		5'000.00		
04.04.2025	156884/18100/STADT ILLNAU-E 1	h	24'156.00		24'156.00		
09.04.2025	157031/21027/DANIEL SCHUERER	j	52'796.05		52'796.05		
04.07.2025	166516/6392/AXET GMBH 1	b	8'756.10		8'756.10		
23.07.2025	163522/15620/KANTON ZUERIC 49	h	50.00		50.00		
30.07.2025	164494/19926/RAUMANZUG GMBH	f	3'155.40		3'155.40		
12.08.2025	164495/22316/AFC AG	j	3'395.90		3'395.90		
03.09.2025	166514/21027/DANIEL SCHUERER	j	10'356.00		10'356.00		
06.09.2025	165888/19926/RAUMANZUG GMBH	f	640.00		640.00		
06.09.2025	166600/22416/SONDEREGGER BAUR	b	2'668.05		2'668.05		
08.09.2025	166515/15029/PLANIKUM AG	g	8'318.30		8'318.30		
10.09.2025	168221/18100/STADT ILLNAU-E 1	h	351.00		351.00		
26.09.2025	168218/22503/TIMBATEC HOLZB 1	c	3'382.00		3'382.00		
30.09.2025	167031/20071/PZM ZUERICH AG	e	1'167.50		1'167.50		
30.09.2025	168925/20071/PZM ZUERICH AG	e	687.90		687.90		
01.10.2025	168093/15029/PLANIKUM AG	g	1'167.50		1'167.50		
03.10.2025	168091/16449/ZENNA AG	i	1'337.75		1'337.75		
16.10.2025	168089/22316/AFC AG	j	2'436.25		2'436.25		
12.11.2025	170492/6712/HUNZIKER BAUPROF	a	263.75		263.75		
18.11.2025	170490/22316/AFC AG	j	939.70		939.70		
30.12.2025	Umbuchung Spesen	i	680.00		680.00		
30.12.2025	Umbuchung Spesen	i	380.00		380.00		
30.12.2025	Umbuchung Spesen	i	280.00		280.00		
	Eigenleistung 1%	i	13'000.00		13'000.00		
					0.00		

Total Bauarbeiten	1'278'116.75	0.00	1'278'116.75
Gesamttotal	1'278'116.75	0.00	1'278'116.75
Mehrkosten			-21'883.25

Stadt Illnau-Effretikon
Abteilung Hochbau
Märtplatz 29, Postfach
8307 Effretikon